# COMPLETION REPORT

| | | | |
|---|---|---|---|
| 1. | Name of Work | : | MODIFIED ESTIMATE FOR IMPROVEMENTS & ASPHALTING TO 9TH CROSS & OTHER ROAD IN BHUVANESHWARI NAGAR IN BAGALAGUNTE IN WARD NO.14 T.DASARAHALLI SUB DIVISION |
| 2. | Sanctioned Estimate No. & Dt | : | CB/DL/UL/14-15 dt 19.5.2015 |
| 3. | Head of Account which is Chargeable | : | plan 2201 |
| 4. | Work Order No. & Dt | : | WOno BDDD/450/12-13 dt 8.3.2013 |
| 5. | Name of Contractor | : | THE TECHNICAL MANAGER (w) KRIDL |
| 6a. | Time stipulated for completion of work | : | 90 days |
| b. | Delay in execution of work | : | — |
| 7. | Measurement recorded in | : | M.B. No. 1717 Page No. 171657 to 171659 |
| 8. | Check measurement of the Asst. | : | M.B. No. 1717 Page No. 171657 to 171659 |
| | Asst. Exe. Eng. / Exe. Eng | : | Rangaswamy |
| 9. | Name of the Office / Official | : | D.S. ~~Rangaswamy~~ Rangaswamy |
| | incharge of the work | : | |
| 10. | a) Asst. Engineer | | D.J. ಪ್ರಭುದೇವ |
| | b) Asst. Exe. Engineer | | ಡಿಡಿಎ ಪ್ರಭು |

| Sanctioned estimated amount | Amount claims as per actually vide as per bills | DIFFERENCE | |
|---|---|---|---|
| | | Excess | Savings |
| 4,50,000 | 4,48,740/- | — | 1,259/- |

1) Certified that the above work has been completed within the stipulated time noted in the work order.
2) Certified that the contractor has delayed and completed the work for which necessary fine has been recovered.
3) Certified that the above work has been executed by the contractor satisfactorily in accordance with the specification as embodied in the agreement.

ASST. ENGINEER

EXECUTIVE ENGINEER
ACCOUNTS SUBTD
Bruhat Bangalore Mahanagara Palike,
Dasarahalli Zone, Bangalore-57.

ASST. EXECUTIVE ENGINEER
SUB DIVISION
BRUHATH BANGALORE MAHANAGARA PALIKE

Scanned by CamScanner